Address: No. 14 & 16, Lorong Kolam Ikan Satu, 11900 Bayan Lepas, Penang. Tel No.: 04-6411652, 6421652 Fax No.: 04-6411652, 6448018 Fax No.: 04-6411652, 6448018 Email: chanlimyee.construction@gmail.com

INVOICE

M/s: METRIO CONSTRUCTION SDN. BHD.

15.11.2015

Site: SUNWAY WELLESLEY PHASE 1, BUKIT MERTAJAM.

Item	Description	Unit	Quantity	Rate	Amount (RM)
	ROADWORKS				
	RESURFACING OF EXISTING PREMIXED ROAD				
А	Mobilization and traffic control	LS			1,800.00
В	Prepare and apply bituminous tack coat as described on finished surfaces of binder course to receive wearing course	m2	3,000	2.00	6,000.00
С	40mm thk (finished) layer of compacted asphaltic concrete wearing course, spread and levelled to falls and chambers and well rolled as described	m2	3,000	16.00	48,000.00
	ROAD MARKING				
	Prepare and apply 120 micron of hot implied superimposed reflectorized thermoplastic paint as described on surfaces premix road				
A	100mm wide x 1000mm long continuity centre broken line at 1000mm centres	m	54	2.30	124.20
В	150mm wide edge line	m	450	3.40	1,530.00
С	Transverse road marking	m2	560	14.50	8,120.00
D	Mobilization	LS			550.00
	(XI)				
TOTAL AMOUNT: RM				66,124.20	